

## Weekly Report No. 33 October 26<sup>th</sup> through October 31<sup>st</sup>, 2020

Wahconah Regional High School  
150 Old Windsor Road, Dalton, MA 01226

### **Safety:**

The Project as of Saturday October 24<sup>th</sup>, 2020 has had 177 consecutive safe working days.

### **Covid-19 Protocols**

There were no incidents of Covid-19 or exposures reported on the site this week. Social distancing and face mask protocols remain in place. A full time Covid-19 coordinator remains on site every day.

### **Manpower**

Manpower averaged 73 including supervisory personnel exclusive of Saturday in which 8 roofers worked for half a day and 1 concrete finisher worked until 1:30 PM. With regard to the accident last week I was told by the onsite Super that the two occupants that were in the truck suffered minor injuries and are back to work.

On Site Activities:

### **Stellar Steel, Steel Erection:**

Continues to work on punch list and welding details that have been reviewed by the Steel Inspector from Allied Testing. Significant progress was made and the inspector was pleased with the progress a very issue remain that will require input from the Structural Engineer.

### **Barr & Barr:**

Barr & Barr's: Continues to have a full time PM and Project Manager, Project engineer and an Assistant Superintendent on site daily.

### **J.H. Maxymillian:**

Major Activities; backfill of the electrical and plumbing underground in Area A and C, backfill of the underground electric vaults and excavation for the electric duct-banks around the south and east side of the buildings

### **Marguerite Concrete:**

Pouring of Area C and A SOG 1<sup>st</sup> floor 170 +/- cu.yds.

### **Adams Plumbing**

Kitchen and locker room underground, Installation of storm water lines all buildings.

### **Universal Electric**

Building C&D underground is nearing completion, Building A and B UG is ongoing, temp power and lights are ongoing, In wall rough in at CMU walls continue, Electrical Vaults were installed this past week. Work on Duct Banks on the exterior continued.

### **Allied Testing**

Steel Inspections, compaction testing concrete testing were all ongoing this week

## **Professional Drywall Corp**

Continues to make good progress with the 2<sup>nd</sup> floor C & D partition framing and exterior walls and knee walls in addition boarding top of walls in C has begun. Ongoing See below pictures of the ongoing progress.

## **Champlain Masonry**

Gym CMU and locker room shear walls are ongoing for the next two weeks. Cut back on their crew size this week as the gym is 90% complete

## **Island International; (Spray Fire Proofing and Intumescent paint contractor)**

Continued to have a small crew on site and is 95% done with Fire Proofing. Ongoing

## **General Mechanical**

Duct and HW Piping ongoing in Bld. C&D, installation of hangers on first floor C&D is ongoing.

## **American Steel and Pre Cast Erectors**

Work was limited to welding of connector plates and miscellaneous punch-list items.

## **JD Rivet Roofing**

Nearing completion of Area D and C next up the gymnasium. Worked a crew of 8 men on Saturday to make up for the rain/snow day Friday.

## **Meetings**

The next biweekly construction meeting is scheduled for Wednesday 11/11/20



10.26.20



10.26.20



10.26.20 Ready for Concrete



10.27.20 Ongoing Elec Conduit north of Auditorium



10.28.20 C2 Partitions and Ductwork



10.28.20 Bathroom Fixture Carriers C2



10.29.20 Vapor Barrier Area C Ready for SOG



10.29.20 Area A Start of SOG pour 170 cy today





10.29.20



10.29.20 Nearing the end of the days pour



10.30.20 Rain Snow Small Crew Today



10.30 Pressure Test Passes



10.30 C2 Duct Pressure Testing



10.31 Saturday Roofing Crew Working on RTU Flashing



10.31 Partition Progress on the Second Floor